EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to Road & drains at Anam Enclave in Ward No: 6,
2	Amount of Work Portion (Approved Tender Price)	20,64,925.69
3	Estimated Cost	20,00000=00
4	Name of contractor	R Sathessh.
5	Agreement No.	
6	No. and date under which work order issued	EE/BTP/BBMP/E-PMT/300/15-16 Date: 23-3-2016
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	60 days (upto 27.7.2016)
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	25%
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	60 days.
15	Date of recommending time limit applied for	27.07.2016
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	60 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬ.ಬೃ.ನಂ.ಪಾ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092

Assistant Executive Engineer
Byatarayanapura Sub Divisn.
B.B.M.P. Bangalore

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92